

JOB EXECUTION SCHEDULE FOR NON-MEDICAL EQUIPMENTS AND MEDICAL EQUIPMENT (FROM THE VENDORS)

SN	VENDOR		PROCUREMENT			INSTALLATION		
			START DATE	FINISH DATE	DURATION	START	FINISH DATE	DURATION
1	REEDPRICEMAN		01-Mar-23	30-May-23	78 days (3M)	26-May-23	20-Jul-23	48 days (1M 3WKS)
2	BLUEHUB		25-Feb-23	25-May-23	77 days (3M)	26-May-23	05-Jul-23	35 days (1M 1WK)
3	SABTRAK		No info	No info	At least 21 days (This is too vague. vendor should provide a comprehensive schedule with specific timelines)	No info	No info	At least 21 days (This is too vague. vendor should provide a comprehensive schedule with specific timelines)
4	SUPREME MEDITECH	PIPING	NIL	NIL	3months			2 Months
		BEDHEAD SET & MEDICAL GAS STATIONS	NIL	NIL	6 Months			6 weeks (1M 2WKS)