

- *CIVIL WORKS IN OPD BLOCK*
- *CIVIL WORKS IN IPD BLOCK*
- *MEDICAL EQUIPMENT AND FURNITURE*
- *NEXT STAGE*
 - *EQUIPMENT PROCESS FLOW*

STELLA OBASANJO HOSPITAL

Edo state ministry of Health

PROGRESS REPORT: WEEK 6

Civil works in OPD block


% PERCENTAGE COMPLETION

09, February 2023

44.5%

ONGOING ACTIVITIES

- Plastering of internal and external walls
- MEPF first fix
- Casting of parapet wall




Civil works in IPD block

% PERCENTAGE COMPLETION
09, February 2023

0%

ONGOING ACTIVITIES

- NIL



Disbursement

ACTIVITY	STATUS
OPD CIVIL WORKS	Honoring of interim valuation certificate
IPD CIVIL WORKS	Contractor awaiting mobilization
MEDICAL & NON-MEDICAL EQUIPMENTS	Invoices received from vendors. Vendors awaiting mobilization

Procurement, Storage, & Logistic plans for SOH medical equipment & furniture

