



Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022												2023															
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
AIR CONDITIONING SHOP DRAWINGS						AIR CONDITIONING SHOP DRAWINGS																											
SOH258880	Airconditioning Shop Drawings GF-SE	7	0%	27-May-22	03-Jun-22	Airconditioning Shop Drawings GF-SE																											
FIRST FLOOR LEVEL						FIRST FLOOR LEVEL																											
MECHANICAL SHOP DRAWINGS						MECHANICAL SHOP DRAWINGS																											
SOH258890	Drainages Shop Drawings 1F-SE	7	0%	03-Jun-22	11-Jun-22	Drainages Shop Drawings 1F-SE																											
SOH258900	Water Supply Shop Drawings 1F-SE	7	0%	03-Jun-22	11-Jun-22	Water Supply Shop Drawings 1F-SE																											
ELECTRICAL SHOP DRAWINGS						ELECTRICAL SHOP DRAWINGS																											
SOH258910	Electrical, Fire Alarm & Low Current Shop Drawings 1F-SE	7	0%	03-Jun-22	11-Jun-22	Electrical, Fire Alarm & Low Current Shop Drawings 1F-SE																											
FIRE FIGHTING SHOP DRAWINGS						FIRE FIGHTING SHOP DRAWINGS																											
SOH258920	Firefighting Pipings Shop Drawings 1F-SE	7	0%	03-Jun-22	11-Jun-22	Firefighting Pipings Shop Drawings 1F-SE																											
AIR CONDITIONING SHOP DRAWINGS						AIR CONDITIONING SHOP DRAWINGS																											
SOH258930	Airconditioning Shop Drawings 1F-SE	7	0%	03-Jun-22	11-Jun-22	Airconditioning Shop Drawings 1F-SE																											
STELLA OBASANJO HOSPITAL OPD CONSTRUCTION WORKS						STELLA OBASANJO HOSPITAL OPD CONSTRUCTION WORKS																											
STELLA OBASANJO HOSPITAL OPD(GF + 1FLR)						STELLA OBASANJO HOSPITAL OPD(GF + 1FLR)																											
GROUND FLOOR LEVEL						GROUND FLOOR LEVEL																											
EARTHWORKS & EXCAVATION						EARTHWORKS & EXCAVATION																											
SOH256840	Excavation of footings & tied beams	18	100%	01-Oct-21 A	21-Oct-21 A	Excavation of footings & tied beams																											
CONCRETING WORKS						CONCRETING WORKS																											
FOUNDATIONS						FOUNDATIONS																											
SOH256830	Footing formworks	10	100%	14-Oct-21 A	26-Oct-21 A	Footing formworks																											
SOH256920	Footing reinforcement installation	10	100%	19-Oct-21 A	29-Oct-21 A	Footing reinforcement installation																											
SOH258280	Footing castings	10	100%	23-Oct-21 A	03-Nov-21 A	Footing castings																											
COLUMN NECKING & TIED BEAMS						COLUMN NECKING & TIED BEAMS																											
SOH256850	Column necking & tie beam formworks	14	100%	08-Nov-21 A	23-Nov-21 A	Column necking & tie beam formworks																											
SOH258290	Column necking & tie beamreinforcement installation	14	100%	09-Nov-21 A	25-Nov-21 A	Column necking & tie beamreinforcement installation																											
SOH258300	Column necking & tie beam castings	14	100%	11-Nov-21 A	26-Nov-21 A	Column necking & tie beam castings																											
BACKFILLING & COMPACTION						BACKFILLING & COMPACTION																											
SOH256930	Backfilling & Compactions	14	100%	03-Nov-21 A	19-Nov-21 A	Backfilling & Compactions																											
LIFT WALL						LIFT WALL																											
SOH256970	Lift wall formworks installation	14	100%	26-Nov-21 A	13-Dec-21 A	Lift wall formworks installation																											
SOH256980	Lift wall reinforcement installation	14	100%	29-Nov-21 A	14-Dec-21 A	Lift wall reinforcement installation																											
SOH256990	Lift wall castings	14	100%	01-Dec-21 A	17-Dec-21 A	Lift wall castings																											
COLUMNS & BEAMS						COLUMNS & BEAMS																											
SOH258790	Column & beams formworks installation	14	100%	26-Nov-21 A	13-Dec-21 A	Column & beams formworks installation																											
SOH258800	Column & beams reinforcement installation	14	100%	29-Nov-21 A	14-Dec-21 A	Column & beams reinforcement installation																											
SOH258810	Column & beams castings	14	100%	01-Dec-21 A	17-Dec-21 A	Column & beams castings																											
SLAB ON GRADE						SLAB ON GRADE																											
SOH256860	Slab on Grade Rebar installation	14	100%	26-Nov-21 A	13-Dec-21 A	Slab on Grade Rebar installation																											
SOH256870	Slab on Grade Rebar formworks	14	100%	30-Nov-21 A	15-Dec-21 A	Slab on Grade Rebar formworks																											
SOH256880	Slab on Grade Raft casting	14	100%	01-Dec-21 A	16-Dec-21 A	Slab on Grade Raft casting																											
STAIRCASES						STAIRCASES																											
SOH256890	Staircase formworks	7	100%	14-Jan-22 A	25-Jan-22 A	Staircase formworks																											
SOH256900	Staircases rebar installation	7	100%	18-Jan-22 A	25-Jan-22 A	Staircases rebar installation																											
SOH256910	Staircase castings	7	100%	19-Jan-22 A	26-Jan-22 A	Staircase castings																											
SPECIALIZED SUSPENDED SLAB FLOOR						SPECIALIZED SUSPENDED SLAB FLOOR																											
SOH256940	Suspended Slab Precast concrete on beams 1F	16	100%	17-Dec-21 A	13-Jan-22 A	Suspended Slab Precast concrete on beams 1F																											
SOH256960	Suspended Slab Reinforcement 1F	16	100%	20-Dec-21 A	13-Jan-22 A	Suspended Slab Reinforcement 1F																											
SOH256950	Suspended Slab casting 1F	4	100%	11-Jan-22 A	14-Jan-22 A	Suspended Slab casting 1F																											
MASONRY (BLOCKWORKS, PLASTERINGS & SCREEDING WORKS)						MASONRY (BLOCKWORKS, PLASTERINGS & SCREEDING WORKS)																											
SOH257000	Blockworks	21	51.19%	24-Feb-22 A	23-May-22	Blockworks																											
SOH257010	Wall Screedings	21	0%	12-May-22	03-Jun-22	Wall Screedings																											
SOH257020	External Plaster and related works	21	0%	14-Jun-22	07-Jul-22	External Plaster and related works																											
SOH258310	Internal Plaster and related works	21	0%	14-Jun-22	07-Jul-22	Internal Plaster and related works																											
SOH258320	Floor Screeding works	21	0%	14-Jun-22	07-Jul-22	Floor Screeding works																											
THERMAL & MOISTURE (Waterproofing)						THERMAL & MOISTURE (Waterproofing)																											
SOH257030	Liquid Applied Damp Waterproofing	16	100%	27-Nov-21 A	22-Dec-21 A	Liquid Applied Damp Waterproofing																											

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish					2022												2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	SOH257040	Cement, Sand & Waterproofing	12	0%	23-Jun-22	07-Jul-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

Activity ID		Activity Name		Original Duration	Activity % Complete	Start	Finish	2022				2022												2023											
								ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
		ELECTRICAL INSTALLATIONS		58		22-Jul-22	27-Sep-22												ELECTRICAL INSTALLATIONS																
	SOH257210	Cabling & wiring	12	0%	22-Jul-22	05-Aug-22																													
	SOH257220	Install wall sockets & switches	12	0%	30-Aug-22	13-Sep-22																													
	SOH257230	Install lighting fixtures	12	0%	13-Sep-22	27-Sep-22																													
	SOH258710	Install Fire detection & alarm system	12	0%	13-Sep-22	27-Sep-22																													
	SOH258720	Install CCTV & low current sockets & fixtures	12	0%	13-Sep-22	27-Sep-22																													
		FIRE FIGHTING INSTALLATIONS		24		30-Aug-22	27-Sep-22													FIRE FIGHTING INSTALLATIONS															
	SOH258190	Install Sprinklers	12	0%	30-Aug-22	13-Sep-22																													
	SOH258200	Install Fire Hose & Cabinets and Extinguishers	12	0%	13-Sep-22	27-Sep-22																													
		AIR CONDITIONING INSTALLATIONS		12		30-Aug-22	13-Sep-22													AIR CONDITIONING INSTALLATIONS															
	SOH257260	Install A/C outdoor-indoor units	12	0%	30-Aug-22	13-Sep-22																													
	SOH257280	Ventilation fixtures	12	0%	30-Aug-22	13-Sep-22																													
		SPECIAL EQUIPMENT MEPF INSTALLATION WORK		58		22-Jul-22	27-Sep-22													SPECIAL EQUIPMENT MEPF INSTALLATION WORK															
		MECHANICAL INSTALLATIONS		12		13-Sep-22	27-Sep-22													MECHANICAL INSTALLATIONS															
	SOH260050	Install Special Equipment Mechanical Installations by others	12	0%	13-Sep-22	27-Sep-22																													
		ELECTRICAL INSTALLATIONS		58		22-Jul-22	27-Sep-22													ELECTRICAL INSTALLATIONS															
	SOH260060	Cabling & wiring special equipment	12	0%	22-Jul-22	05-Aug-22																													
	SOH260100	Install Special Equipment Electrical Installations by others	12	0%	13-Sep-22	27-Sep-22																													
		FIRE FIGHTING INSTALLATIONS		12		30-Aug-22	13-Sep-22													FIRE FIGHTING INSTALLATIONS															
	SOH260120	Install Special equipment for Fire Protection by others	12	0%	30-Aug-22	13-Sep-22																													
		AIR CONDITIONING INSTALLATIONS		12		30-Aug-22	13-Sep-22													AIR CONDITIONING INSTALLATIONS															
	SOH260140	Install Special equipment with A/C by others	12	0%	30-Aug-22	13-Sep-22																													
		LIFT SUPPORT FIXATION		12		23-Jun-22	06-Jul-22													LIFT SUPPORT FIXATION															
	SOH258160	Elevator Support Fixation	12	0%	23-Jun-22	06-Jul-22																													
		HYDROTHERAPY POOL		162		01-Apr-22 A	29-Sep-22													HYDROTHERAPY POOL															
		CONCRETE WORKS		14		01-Apr-22 A	18-Apr-22 A													CONCRETE WORKS															
	SOH258520	Pool wall & Deck Formworks installation	12	100%	01-Apr-22 A	14-Apr-22 A																													
	SOH258530	Pool wall & Deck rebar Installation	12	100%	02-Apr-22 A	15-Apr-22 A																													
	SOH258540	Pool wall & Deck Castings	12	100%	04-Apr-22 A	18-Apr-22 A																													
		FINISHINGS		9		20-Jun-22	29-Jun-22													FINISHINGS															
	SOH258550	Pool Wall Tiling works	6	0%	20-Jun-22	25-Jun-22																													
	SOH258560	Pool Floor Tiling works	6	0%	22-Jun-22	29-Jun-22																													
		EQUIPMENT INSTALLATIONS		21		06-Sep-22	29-Sep-22													EQUIPMENT INSTALLATIONS															
	SOH258570	Pool Piping, Pump & Filtration Installation	21	0%	06-Sep-22	29-Sep-22																													
		FIRST FLOOR LEVEL		244		19-Jan-22 A	31-Oct-22													FIRST FLOOR LEVEL															
		CONCRETING WORKS		45		19-Jan-22 A	11-Mar-22 A													CONCRETING WORKS															
		COLUMN & BEAMS		18		19-Jan-22 A	09-Feb-22 A													COLUMN & BEAMS															
	SOH257290	Column & beams Formworks installation	14	100%	19-Jan-22 A	04-Feb-22 A																													
	SOH257300	Column & beams rebar Installation	14	100%	21-Jan-22 A	07-Feb-22 A																													
	SOH257310	Column & beams Castings	14	100%	24-Jan-22 A	09-Feb-22 A																													
		LIFT WALL		16		21-Jan-22 A	09-Feb-22 A													LIFT WALL															
	SOH257380	Lift wall formworks installation	14	100%	21-Jan-22 A	07-Feb-22 A																													
	SOH257390	Lift wall rebar Installation	14	100%	24-Jan-22 A	08-Feb-22 A																													
	SOH257400	Lift wall Castings	14	100%	24-Jan-22 A	09-Feb-22 A																													
		SPECIALIZED SUSPENDED SLAB FLOOR		17		09-Feb-22 A	28-Feb-22 A													SPECIALIZED SUSPENDED SLAB FLOOR															
	SOH257320	Suspended Slab Precast concrete on beams ROOF	16	100%	09-Feb-22 A	26-Feb-22 A																													
	SOH257330	Suspended Slab Reinforcement ROOF	16	100%	09-Feb-22 A	26-Feb-22 A																													
	SOH257340	Suspended Slab casting ROOF	4	100%	23-Feb-22 A	28-Feb-22 A																													
		STAIRCASES		10		28-Feb-22 A	11-Mar-22 A													STAIRCASES															
	SOH257350	Staircase formworks	7	100%	28-Feb-22 A	08-Mar-22 A																													
	SOH257360	Staircases rebar installation	7	100%	02-Mar-22 A	10-Mar-22 A																													
	SOH257370	Staircase castings	7	100%	03-Mar-22 A	11-Mar-22 A																													
		MASONRY (BLOCKWORKS, PLASTERINGS & SCREEDING WORKS)		96		23-Mar-22 A	08-Jul-22													MASONRY (BLOCKWORKS, PLASTERINGS & SCREEDING WORKS)															
	SOH257410	Blockworks	21	95%	23-Mar-22 A	24-May-22*																													
	SOH257420	Wall Screedings	16	0%	18-May-22	04-Jun-22																													
	SOH257430	External Plaster and related works	16	0%	21-Jun-22	08-Jul-22																													
	SOH258390	Internall Plaster and related works	16	0%	21-Jun-22	08-Jul-22																													

<div><div><div></div><div>Remaining Level of Effort</div></div><div><div></div><div>Actual Level of Effort</div></div><div><div>◇ ◇</div><div>Project Baseline Milestone</div></div><div><div></div><div>Primary Baseline</div></div><div><div></div><div>Actual Work</div></div><div><div></div><div>Remaining Work</div></div><div><div></div><div>Critical Remainin...</div></div><div><div>◇ ◇</div><div>Milestone</div></div></div> <div><div>Run Date:12-May-22 20:29</div><div>Data Date:12-May-22</div><div>Baseline:</div></div> <div><div><div><div>STELLA OBASANJO HOSPITAL, EDO STATE,</div><div>NIGERIA</div></div><div><div>A&K CONSTRUCTION</div></div></div></div> <div><table><tr><td>Date</td><td>Revision</td><td>Checked</td><td>Approved</td></tr><tr><td>12-May-22</td><td>Revision 00</td><td>CJ</td><td></td></tr></table></div> <div><div><div>A&K</div><div>CONSTRUCTION</div></div><div>5/19</div></div>	Date	Revision	Checked	Approved	12-May-22	Revision 00	CJ	
Date	Revision	Checked	Approved					
12-May-22	Revision 00	CJ						

Activity ID		Activity Name	Original Duration	Activity % Complete	Start	Finish					2022												2023											
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
		SOH258780	Install Bathroom accessories	12	0%	02-Sep-22	16-Sep-22																											
		SOH257590	Install Sanitary fixtures & exhaust fans	12	0%	16-Sep-22	30-Sep-22																											
	ELECTRICAL INSTALLATIONS		42		05-Aug-22	23-Sep-22																												
		SOH257610	Cabling & wiring	12	0%	05-Aug-22	19-Aug-22																											
		SOH257620	Install wall sockets & switches	12	0%	02-Sep-22	16-Sep-22																											
		SOH257630	Install Lighting fixtures	12	0%	09-Sep-22	23-Sep-22																											
		SOH258730	Install Fire detection & alarm system	12	0%	09-Sep-22	23-Sep-22																											
		SOH258740	Install CCTV & low current sockets & fixtures	12	0%	09-Sep-22	23-Sep-22																											
	FIRE FIGHTING INSTALLATIONS		12		02-Sep-22	16-Sep-22																												
		SOH258220	Install Sprinklers	12	0%	02-Sep-22	16-Sep-22																											
		SOH258230	Install Fire Hose & Cabinets and Extinguishers	12	0%	02-Sep-22	16-Sep-22																											
	AIR CONDITIONING INSTALLATIONS		12		02-Sep-22	16-Sep-22																												
		SOH257660	Install A/C outdoor-indoor units	12	0%	02-Sep-22	16-Sep-22																											
		SOH257680	Ventilation fixtures	12	0%	02-Sep-22	16-Sep-22																											
	SPECIAL EQUIPMENT MEPF INSTALLATION WORK		48		05-Aug-22	30-Sep-22																												
	MECHANICAL INSTALLATIONS		12		16-Sep-22	30-Sep-22																												
		SOH260150	Install Special Equipment Mechanical Installations by others	12	0%	16-Sep-22	30-Sep-22																											
	ELECTRICAL INSTALLATIONS		42		05-Aug-22	23-Sep-22																												
		SOH260160	Cabling & wiring special equipment	12	0%	05-Aug-22	19-Aug-22																											
		SOH260170	Install Special Equipment Electrical Installations by others	12	0%	09-Sep-22	23-Sep-22																											
	FIRE FIGHTING INSTALLATIONS		12		02-Sep-22	16-Sep-22																												
		SOH260180	Install Special equipment for Fire Protection by others	12	0%	02-Sep-22	16-Sep-22																											
	AIR CONDITIONING INSTALLATIONS		12		02-Sep-22	16-Sep-22																												
		SOH260190	Install Special equipment with A/C by others	12	0%	02-Sep-22	16-Sep-22																											
	LIFT SUPPORT FIXATION		12		07-Jul-22	20-Jul-22																												
		SOH258490	Elevator Support Fixation	12	0%	07-Jul-22	20-Jul-22																											
	ROOF TOP LEVEL		135		14-Mar-22 A	17-Aug-22																												
	CONCRETING WORK		73		14-Mar-22 A	06-Jun-22																												
	PARAPET WALL		26		22-Mar-22 A	21-Apr-22 A																												
		SOH258100	Parapet Wall Reinforcements	14	100%	22-Mar-22 A	07-Apr-22 A																											
		SOH258500	Parapet Wall Formworks	14	100%	29-Mar-22 A	14-Apr-22 A																											
		SOH258510	Parapet Wall Castings	14	100%	05-Apr-22 A	21-Apr-22 A																											
	ROOF FLOOR FINISHING		22		12-May-22	06-Jun-22																												
		SOH258110	Floor Screeding & Built-up waterproofing	12	0%	12-May-22	25-May-22																											
		SOH258120	Concrete Floor Finishing	16	0%	19-May-22	06-Jun-22																											
	LIFT WALL		8		14-Mar-22 A	22-Mar-22 A																												
		SOH258130	Lift wall Formworks installation	6	100%	14-Mar-22 A	21-Mar-22 A																											
		SOH258140	Lift wall rebar Installation	6	100%	15-Mar-22 A	22-Mar-22 A																											
		SOH258150	Lift wall Castings	6	100%	16-Mar-22 A	22-Mar-22 A																											
	LIFT ROOF		8		25-Mar-22 A	04-Apr-22 A																												
		SOH258460	Lift RooFormworks installation	6	100%	25-Mar-22 A	01-Apr-22 A																											
		SOH258470	Lift Roof rebar Installation	6	100%	26-Mar-22 A	02-Apr-22 A																											
		SOH258480	Lift Roof Castings	6	100%	28-Mar-22 A	04-Apr-22 A																											
	LIFTING EQUIPMENT		24		21-Jul-22	17-Aug-22																												
		SOH258170	Elevator Equipment Installation works	24	0%	21-Jul-22	17-Aug-22																											
ADMINISTRATION BLOCK (GF + 2 FLOORS)		259		01-Mar-22 A	28-Dec-22																													
ADVANCE PAYMENT RECEPTION		0		26-May-22	26-May-22																													
	SOH259040	Advance Payment reception Admin Block	0	0%		26-May-22																												
GROUND FLOOR LEVEL		198		01-Mar-22 A	18-Oct-22																													
CONCRETING WORKS		110		01-Mar-22 A	26-May-22																													
INSPECTION & TESTING OF COLUMNS		31		01-Mar-22 A	04-Apr-22 A																													
	SOH238350	Checking integrity of existing Structures	16	100%	01-Mar-22 A	18-Mar-22 A																												
	SOH238340	Testing and evaluation of existing Column structures	21	100%	11-Mar-22 A	04-Apr-22 A																												
BACKFILLING AND COMPACTION AROUND COLUMNS		20		24-Mar-22 A	15-Apr-22 A																													
	SOH238450	Backfilling to level around existing columns	14	100%	24-Mar-22 A	09-Apr-22 A																												
	SOH238460	Compaction around columns	14	100%	31-Mar-22 A	15-Apr-22 A																												

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022												2023											
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
RETROFIT & REFURBISH EXISTING COLUMNS		21		04-Apr-22 A	29-Apr-22 A																								
SOH238360	Retrofit Existing Columns	21	100%	04-Apr-22 A	29-Apr-22 A																								
NEW LIFT WALL		18		06-Apr-22 A	01-May-22 A																								
SOH238520	Lift wall formworks installation	14	100%	06-Apr-22 A	01-May-22 A																								
SOH238530	Lift wall reinforcement installation	14	100%	06-Apr-22 A	01-May-22 A																								
SOH238540	Lift wall formworks castings	14	100%	15-Apr-22 A	01-May-22 A																								
SLAB ON GRADE		17		15-Apr-22 A	03-May-22 A																								
SOH238390	Slab on Grade Rebar installation	12	100%	15-Apr-22 A	02-May-22 A																								
SOH238400	Slab on Grade Rebar formworks	13	100%	18-Apr-22 A	02-May-22 A																								
SOH238410	Slab on Grade Raft casting	14	100%	28-Apr-22 A	03-May-22 A																								
STAIRCASES		10		12-May-22	23-May-22																								
SOH238420	Staircase formworks	7	0%	12-May-22	19-May-22																								
SOH238430	Staircases rebar installation	7	0%	13-May-22	21-May-22																								
SOH238440	Staircase castings	7	0%	16-May-22	23-May-22																								
SUSPENDED SLAB		27		03-May-22 A	26-May-22																								
SOH238490	Suspended Slab Formworks 1F	21	45.83%	03-May-22 A	24-May-22																								
SOH238510	Suspended Slab Reinforcement & T-rib installations 1F	21	45.83%	03-May-22 A	24-May-22																								
SOH238500	Suspended Slab casting 1F	3	45%	10-May-22 A	26-May-22																								
MASONRY & INTERNAL PARTITION WORKS		68		24-Jun-22	09-Sep-22																								
SOH238550	Blockworks and Internal Partition Boards	21	0%	24-Jun-22	19-Jul-22																								
SOH238560	Internal Plaster and related works	16	0%	11-Aug-22	29-Aug-22																								
SOH238570	External Plaster and related works	16	0%	23-Aug-22	09-Sep-22																								
THERMAL & MOISTURE (Waterproofing)		64		12-Apr-22 A	25-Jul-22																								
SOH238580	Liquid Applied Damp Waterproofing	6	100%	12-Apr-22 A	18-Apr-22 A																								
SOH238590	Cement, Sand & Waterproofing	6	0%	19-Jul-22	25-Jul-22																								
METAL WORKS		16		23-Sep-22	11-Oct-22																								
SOH238600	Stairs ballustrades and Handrailing	16	0%	23-Sep-22	11-Oct-22																								
DOORS & WINDOWS		52		21-Jul-22	21-Sep-22																								
SOH238620	Door Subframe Install	6	0%	21-Jul-22	28-Jul-22																								
SOH238610	Steel & Wood Doors & related works including ironmongery	4	0%	16-Sep-22	21-Sep-22																								
SOH238630	Aluminum Windows & related works	4	0%	16-Sep-22	21-Sep-22																								
FLOOR & WALLS TILINGS		20		08-Sep-22	30-Sep-22																								
Floor Tiling		14		08-Sep-22	22-Sep-22																								
SOH238640	Ceramic Floor Tiling works	14	0%	08-Sep-22	22-Sep-22																								
Wall Tiling		14		15-Sep-22	30-Sep-22																								
SOH238650	Ceramic Wall Tiling works	14	0%	15-Sep-22	30-Sep-22																								
SUSPENDED CEILING		14		31-Aug-22	15-Sep-22																								
SOH238660	Suspended ceilings	14	0%	31-Aug-22	15-Sep-22																								
FITTING & FIXTURES		21		31-Aug-22	23-Sep-22																								
SOH238670	Furnishing, Vanity & Closets	6	0%	31-Aug-22	07-Sep-22																								
SOH238680	Counter top & cabinets	6	0%	16-Sep-22	23-Sep-22																								
PAINTING		34		09-Sep-22	18-Oct-22																								
SOH238690	Wall screeding & primer painting	6	0%	09-Sep-22	16-Sep-22																								
SOH238700	Wall final painting	6	0%	11-Oct-22	18-Oct-22																								
MECHANICAL		68		12-Jul-22	29-Sep-22																								
SOH238720	Drainage piping works	6	0%	12-Jul-22	19-Jul-22																								
SOH238710	Water supply piping works	6	0%	13-Jul-22	20-Jul-22																								
SOH238730	Install water supply fixtures	6	0%	15-Sep-22	22-Sep-22																								
SOH238740	Install sanitary fixtures	6	0%	22-Sep-22	29-Sep-22																								
ELECTRICAL		58		12-Jul-22	16-Sep-22																								
SOH238750	DB & Cabling Panels	6	0%	12-Jul-22	19-Jul-22																								
SOH238790	Cable trays & related ancillaries	6	0%	29-Aug-22	05-Sep-22																								
SOH238760	Cabling & wiring	6	0%	30-Aug-22	06-Sep-22																								
SOH238770	Install wall sockets & switches	6	0%	01-Sep-22	08-Sep-22																								
SOH238780	Install lighting fixtures	6	0%	10-Sep-22	16-Sep-22																								

[illegible]

<div> <div> <div>Remaining Level of Effort</div> <div>Actual Work</div> </div> <div> <div>Actual Level of Effort</div> <div>Remaining Work</div> </div> <div> <div>Project Baseline Milestone</div> <div>Critical Remainin...</div> </div> <div> <div>Primary Baseline</div> <div>Milestone</div> </div> </div>	<div>Run Date:12-May-22 20:29</div> <div>Data Date:12-May-22</div> <div>Baseline:</div>	<div> STELLA OBASANJO HOSPITAL, EDO STATE, NIGERIA </div> <div> A&K CONSTRUCTION </div>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>12-May-22</td> <td>Revision 00</td> <td>CJ</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	12-May-22	Revision 00	CJ		<div>  </div> <div>8/19</div>
Date	Revision	Checked	Approved									
12-May-22	Revision 00	CJ										

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022				2022												2023											
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
SOH239130	Install water supply fixtures	12	0%	05-Oct-22	19-Oct-22																												
	Install Sanitary fixtures	12	0%	19-Oct-22	02-Nov-22																												
ELECTRICAL		56		05-Aug-22	08-Oct-22																												
SOH239150	DB & Cabling Panels	12	0%	05-Aug-22	19-Aug-22																												
SOH239190	Cable trays & related ancillaries	12	0%	19-Aug-22	02-Sep-22																												
SOH239160	Cabling & wiring	12	0%	06-Sep-22	20-Sep-22																												
SOH239170	Install wall sockets & switches	8	0%	20-Sep-22	29-Sep-22																												
SOH239180	Install Lighting Works	8	0%	29-Sep-22	08-Oct-22																												
FIRE FIGHTING		54		15-Aug-22	17-Oct-22																												
SOH236860	Firefighting supply piping works	6	0%	15-Aug-22	22-Aug-22																												
SOH236870	Install Sprinklers	6	0%	03-Oct-22	10-Oct-22																												
SOH236880	Install Fire Hose & Cabinets and Extinguishers	6	0%	10-Oct-22	17-Oct-22																												
AIR CONDITIONING		55		04-Aug-22	07-Oct-22																												
SOH239200	Condensate piping works	12	0%	04-Aug-22	18-Aug-22																												
SOH239220	Ducting works & related ancillaries	12	0%	04-Aug-22	18-Aug-22																												
SOH239230	Ventilation fixtures	10	0%	24-Sep-22	06-Oct-22																												
SOH239210	Install A/C outdoor-indoor units	10	0%	26-Sep-22	07-Oct-22																												
SECOND FLOOR FLOOR LEVEL		156		28-Jun-22	28-Dec-22																												
CONCRETING WORKS		38		28-Jun-22	10-Aug-22																												
COLUMN		16		28-Jun-22	15-Jul-22																												
SOH239240	Column Formworks installation	14	0%	28-Jun-22	14-Jul-22																												
SOH239250	Column rebar Installation	14	0%	29-Jun-22	14-Jul-22																												
SOH239260	Column Castings	14	0%	30-Jun-22	15-Jul-22																												
LIFT WALL		16		28-Jun-22	15-Jul-22																												
SOH239330	Lift wall Formworks installation	14	0%	28-Jun-22	14-Jul-22																												
SOH239340	Lift wall rebar Installation	14	0%	29-Jun-22	14-Jul-22																												
SOH239350	Lift wall Castings	14	0%	30-Jun-22	15-Jul-22																												
SUSPENDED SLAB		24		14-Jul-22	10-Aug-22																												
SOH239270	Suspended Slab Formworks ROOF	21	0%	14-Jul-22	06-Aug-22																												
SOH239280	Suspended Slab Reinforcement ROOF	21	0%	15-Jul-22	08-Aug-22																												
SOH239290	Suspended Slab casting ROOF	3	0%	06-Aug-22	10-Aug-22																												
STAIRCASES		10		15-Jul-22	27-Jul-22																												
SOH239300	Staircase formworks	7	0%	15-Jul-22	23-Jul-22																												
SOH239310	Staircases rebar installation	7	0%	19-Jul-22	26-Jul-22																												
SOH239320	Staircase castings	7	0%	20-Jul-22	27-Jul-22																												
MASONRY & INTERNAL PARTITION WORKS		44		25-Aug-22	14-Oct-22																												
SOH239360	Blockworks	21	0%	25-Aug-22	17-Sep-22																												
SOH239370	Internal Plaster and related works	16	0%	14-Sep-22	03-Oct-22																												
SOH239380	External Plaster and related works	16	0%	27-Sep-22	14-Oct-22																												
THERMAL & MOISTURE (Waterproofing)		6		17-Sep-22	24-Sep-22																												
SOH239390	Cement, Sand & Waterproofing	6	0%	17-Sep-22	24-Sep-22																												
METAL WORKS		16		11-Nov-22	29-Nov-22																												
SOH239400	Stairs ballustrades and Terrace handrailing	16	0%	11-Nov-22	29-Nov-22																												
DOORS & WINDOWS		69		17-Sep-22	07-Dec-22																												
SOH239420	Door Subframe Install	6	0%	17-Sep-22	24-Sep-22																												
SOH239410	Steel & Wood Doors & related works including ironmongery	12	0%	03-Nov-22	17-Nov-22																												
SOH239430	Aluminum Windows & related works	16	0%	19-Nov-22	07-Dec-22																												
FLOOR & WALLS TILINGS		23		25-Oct-22	18-Nov-22																												
Floor Tiling		16		25-Oct-22	11-Nov-22																												
SOH239440	Ceramic Floor Tiling works	16	0%	25-Oct-22	11-Nov-22																												
Wall Tiling		16		01-Nov-22	18-Nov-22																												
SOH239450	Ceramic Wall Tiling works	16	0%	01-Nov-22	18-Nov-22																												
SUSPENDED CEILING		16		14-Oct-22	01-Nov-22																												
SOH239460	Suspended ceilings	16	0%	14-Oct-22	01-Nov-22																												
FITTING & FIXTURES		22		18-Oct-22	11-Nov-22																												

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish					2022												2023											
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
	SOH239470	Furnishing, Vanity & Closets	16	0%	18-Oct-22	04-Nov-22																											
	SOH239480	Kitchen Cabinets	16	0%	25-Oct-22	11-Nov-22																											
	PAINTING		74		03-Oct-22	28-Dec-22																											
	SOH239490	Wall screeding & primer painting	16	0%	03-Oct-22	20-Oct-22																											
	SOH239500	Wall final painting	12	0%	12-Dec-22	28-Dec-22																											
	MECHANICAL		69		12-Sep-22	01-Dec-22																											
	SOH239520	Drainage piping works	10	0%	12-Sep-22	23-Sep-22																											
	SOH239510	Water supply piping works	8	0%	13-Sep-22	22-Sep-22																											
	SOH239530	Install water supply fixtures	12	0%	03-Nov-22	17-Nov-22																											
	SOH239540	Install Sanitary fixtures	12	0%	17-Nov-22	01-Dec-22																											
	ELECTRICAL		47		13-Sep-22	05-Nov-22																											
	SOH239550	DB & Cabling Panels	12	0%	13-Sep-22	26-Sep-22																											
	SOH239590	Cable trays & related ancillaries	12	0%	27-Sep-22	10-Oct-22																											
	SOH239560	Cabling & wiring	12	0%	05-Oct-22	18-Oct-22																											
	SOH239570	Install wall sockets & switches	8	0%	19-Oct-22	27-Oct-22																											
	SOH239580	Install Lighting Works	8	0%	28-Oct-22	05-Nov-22																											
	FIRE FIGHTING		46		22-Sep-22	15-Nov-22																											
	SOH236890	Firefighting supply piping works	6	0%	22-Sep-22	29-Sep-22																											
	SOH236900	Install Sprinklers	6	0%	01-Nov-22	08-Nov-22																											
	SOH236910	Install Fire Hose & Cabinets and Extinguishers	6	0%	08-Nov-22	15-Nov-22																											
	AIR CONDITIONING		48		12-Sep-22	07-Nov-22																											
	SOH239600	Condensate piping works	12	0%	12-Sep-22	26-Sep-22																											
	SOH239620	Ducting works & related ancillaries	12	0%	12-Sep-22	26-Sep-22																											
	SOH239630	Ventilation fixtures	10	0%	25-Oct-22	05-Nov-22																											
	SOH239610	Install A/C outdoor-indoor units	10	0%	26-Oct-22	07-Nov-22																											
	ROOF TOP LEVEL		97		23-Aug-22	14-Dec-22																											
	CONCRETING WORK		61		23-Aug-22	02-Nov-22																											
	SOH240960	Parapet Wall & Lift wall Roof Castings & blockworks	21	0%	09-Sep-22	04-Oct-22																											
	SOH240970	Floor Screeding & Built-up waterproofing	18	0%	28-Sep-22	19-Oct-22																											
	SOH240980	Concrete Floor Finishing	16	0%	14-Oct-22	02-Nov-22																											
	LIFT WALL		16		23-Aug-22	09-Sep-22																											
	SOH240990	Lift wall Formworks installation	14	0%	23-Aug-22	08-Sep-22																											
	SOH241000	Lift wall rebar Installation	14	0%	24-Aug-22	08-Sep-22																											
	SOH241010	Lift wall Castings	14	0%	25-Aug-22	09-Sep-22																											
	LIFTING EQUIPMENT		33		02-Nov-22	10-Dec-22																											
	SOH241020	Elevator Installation works	21	0%	02-Nov-22	26-Nov-22																											
	SOH241030	Elevator Door Installation works	12	0%	26-Nov-22	10-Dec-22																											
	ROOFING		21		02-Nov-22	26-Nov-22																											
	SOH240950	Steel Structure roof canopy	21	0%	02-Nov-22	26-Nov-22																											
	METAL WORKS		15		26-Nov-22	14-Dec-22																											
	SOH246920	Installation of fire escapes and ladders	15	0%	26-Nov-22	14-Dec-22																											
	STELLA OBASANJO HOSPITAL REFURBISHMENT		313		23-May-22	23-May-23																											
	STELLA OBASANJO HOSPITAL REFURBISHMENT		313		23-May-22	23-May-23																											
	GROUND FLOOR LEVEL SECTION 1 REFURBISHMENT		172		23-May-22	08-Dec-22																											
	DEMOLITION & ALTERATION WORKS		16		23-May-22	08-Jun-22																											
	WALLS & PARTITIONS ALTERATIONS		10		23-May-22	02-Jun-22																											
	SOH232580	Demolish and Removal of Existing Walls	6	0%	23-May-22*	28-May-22																											
	SOH232480	Demolish of Existing Internal Partitions	6	0%	26-May-22*	02-Jun-22																											
	WINDOWS & DOORS ALTERATIONS		8		26-May-22	04-Jun-22																											
	SOH232490	Careful Removal of Existing Windows	6	0%	26-May-22	02-Jun-22																											
	SOH232500	Careful Removal of Existing Doors	6	0%	28-May-22	04-Jun-22																											
	SUSPENDED CEILING ALTERATIONS		6		25-May-22	01-Jun-22																											
	SOH232520	Removal of Existing suspended ceilings	6	0%	25-May-22	01-Jun-22																											
	FLOOR ALTERATIONS		7		01-Jun-22	08-Jun-22																											
	SOH236600	Stripping of Existing Floor Tiles	6	0%	01-Jun-22	07-Jun-22																											

Activity ID		Activity Name	Original Duration	Activity % Complete	Start	Finish					2022												2023											
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
	SOH236610	Removal of floor tiles at Stairs	6	0%	02-Jun-22	08-Jun-22																												
	PAINTING		6		30-May-22	06-Jun-22																												
	SOH232540	Scraping of Internal Painting works	6	0%	30-May-22	06-Jun-22																												
	METALWORKS		6		30-May-22	06-Jun-22																												
	SOH234550	Careful removal of Existing handrails and ironmongeries	6	0%	30-May-22	06-Jun-22																												
	AIRCONDITION ALTERATION		8		25-May-22	02-Jun-22																												
	SOH232600	Careful Removal of Existing A/C units	6	0%	25-May-22	01-Jun-22																												
	SOH234560	Careful Removal of Existing A/C pipes and peripherals	6	0%	27-May-22	02-Jun-22																												
	MECHANICAL ALTERATION		6		27-May-22	02-Jun-22																												
	SOH232560	Careful Removal of Existing Sanitary wares	6	0%	27-May-22	02-Jun-22																												
	ELECTRICAL ALTERATIONS		6		01-Jun-22	07-Jun-22																												
	SOH232550	Careful Removal of Existing Electrical DBs & Panels	6	0%	01-Jun-22	07-Jun-22																												
	SOH232590	Careful Removal of Existing Electrical Cables and peripherals	6	0%	01-Jun-22	07-Jun-22																												
	MASONRY & INTERNAL PARTITION WORKS			68		16-Jul-22	30-Sep-22																											
	SOH232610	Blockworks and Internal Partitions	21	0%	16-Jul-22	09-Aug-22																												
	SOH232620	Internal Plaster and related works	16	0%	01-Sep-22	20-Sep-22																												
	SOH232630	External Plaster and related works	16	0%	13-Sep-22	30-Sep-22																												
	THERMAL & MOISTURE (Waterproofing)			6		09-Aug-22	16-Aug-22																											
	SOH232650	Cement, Sand & Waterproofing	6	0%	09-Aug-22	16-Aug-22																												
	METAL WORKS			16		18-Nov-22	06-Dec-22																											
	SOH232700	Stairs ballustrades and Handrailing	16	0%	18-Nov-22	06-Dec-22																												
	DOORS & WINDOWS			84		09-Aug-22	16-Nov-22																											
	SOH232690	Door Subframe Install	6	0%	09-Aug-22	16-Aug-22																												
	SOH232680	Steel & Wood Doors & related works including ironmongery	4	0%	11-Nov-22	16-Nov-22																												
	SOH232710	Aluminum Windows & related works	4	0%	11-Nov-22	16-Nov-22																												
	FLOOR & WALLS TILINGS			20		03-Nov-22	25-Nov-22																											
	Floor Tiling			14		03-Nov-22	18-Nov-22																											
	SOH232720	Ceramic Floor Tiling works	14	0%	03-Nov-22	18-Nov-22																												
	Wall Tiling			14		11-Nov-22	25-Nov-22																											
	SOH232730	Ceramic Wall Tiling works	14	0%	11-Nov-22	25-Nov-22																												
	SUSPENDED CEILING			14		27-Oct-22	11-Nov-22																											
	SOH232740	Suspended ceilings	14	0%	27-Oct-22	11-Nov-22																												
	FITTING & FIXTURES			21		27-Oct-22	19-Nov-22																											
	SOH232750	Furnishing, Vanity & Closets	6	0%	27-Oct-22	02-Nov-22																												
	SOH234890	Counter top & cabinets	6	0%	12-Nov-22	19-Nov-22																												
	PAINTING			61		30-Sep-22	08-Dec-22																											
	SOH232760	Wall screeding & primer painting	6	0%	30-Sep-22	07-Oct-22																												
	SOH232770	Wall final painting	6	0%	02-Dec-22	08-Dec-22																												
	MECHANICAL			97		03-Aug-22	24-Nov-22																											
	SOH232790	Checking integrity of existing plumbing, water supply and ancillaries	12	0%	03-Aug-22	17-Aug-22																												
	SOH232780	Rehab and refurbish existing water supply and sanitary lines	12	0%	09-Aug-22	23-Aug-22																												
	SOH232800	Install water supply fixtures	6	0%	10-Nov-22	17-Nov-22																												
	SOH232810	Install sanitary fixtures	6	0%	17-Nov-22	24-Nov-22																												
	ELECTRICAL			88		02-Aug-22	12-Nov-22																											
	SOH232820	Checking integrity and testing existing cables and sockets	12	0%	02-Aug-22	16-Aug-22																												
SOH232860	Rehab and refurbish conduits, cables and sockets	12	0%	20-Sep-22	04-Oct-22																													
SOH232830	Install new TP& LVDB Panels	12	0%	27-Sep-22	11-Oct-22																													
SOH232840	Install new cables and trays	12	0%	06-Oct-22	20-Oct-22																													
SOH232850	Install wall sockets, switches and lighting fixtures	6	0%	07-Nov-22	12-Nov-22																													
FIRE FIGHTING			98		09-Aug-22	01-Dec-22																												
SOH241040	Checking integrity of Fire fighting pipe lines	12	0%	09-Aug-22	23-Aug-22																													
SOH241050	Rehab and refurbish existing fire fighting pipes and Sprinklers	12	0%	11-Nov-22	24-Nov-22																													
SOH241060	Install Fire Cabinets and ancillaries	12	0%	18-Nov-22	01-Dec-22																													
AIR CONDITIONING			80		09-Aug-22	10-Nov-22																												
SOH232870	Checking integrity of existing A/C, condensate drain pipes and ancillaries	12	0%	09-Aug-22	23-Aug-22																													
SOH232890	Rehab existing A/C mechanical embedment and pipes	12	0%	16-Aug-22	30-Aug-22																													

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022												2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
GROUND FLOOR LEVEL SECTION 2 REFURBISHMENT	SOH232880	Install A/C outdoor-indoor units	6	0%	31-Oct-22	07-Nov-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

[illegible]

<div> <div> <div></div> <div>Remaining Level of Effort</div> </div> <div> <div></div> <div>Actual Level of Effort</div> </div> <div> <div>◇ ◇</div> <div>Project Baseline Milestone</div> </div> <div> <div></div> <div>Primary Baseline</div> </div> </div> <div> <div></div> <div>Actual Work</div> </div> <div> <div></div> <div>Remaining Work</div> </div> <div> <div></div> <div>Critical Remainin...</div> </div> <div> <div>◇ ◇</div> <div>Milestone</div> </div>	<div>Run Date:12-May-22 20:29</div> <div>Data Date:12-May-22</div> <div>Baseline:</div>	<div>STELLA OBASANJO HOSPITAL, EDO STATE, NIGERIA</div> <div>A&K CONSTRUCTION</div>	<table> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> <tr> <td>12-May-22</td><td>Revision 00</td><td>CJ</td><td></td></tr> </table>	Date	Revision	Checked	Approved	12-May-22	Revision 00	CJ		<div>A&K CONSTRUCTION</div>
Date	Revision	Checked	Approved									
12-May-22	Revision 00	CJ										

Activity ID		Activity Name		Original Duration	Activity % Complete	Start	Finish	2022												2023											
								ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
	Wall Tiling			14		12-Jan-23	27-Jan-23																								
	SOH259280	Ceramic Wall Tiling works		14	0%	12-Jan-23	27-Jan-23																								
	SUSPENDED CEILING			14		27-Dec-22	12-Jan-23																								
	SOH259290	Suspended ceilings		14	0%	27-Dec-22	12-Jan-23																								
	FITTING & FIXTURES			21		27-Dec-22	20-Jan-23																								
	SOH259300	Furnishing, Vanity & Closets		6	0%	27-Dec-22	04-Jan-23																								
	SOH259310	Counter top & cabinets		6	0%	13-Jan-23	20-Jan-23																								
	PAINTING			58		30-Nov-22	09-Feb-23																								
	SOH259320	Wall screeding & primer painting		6	0%	30-Nov-22	07-Dec-22																								
	SOH259330	Wall final painting		6	0%	02-Feb-23	09-Feb-23																								
	MECHANICAL			99		03-Oct-22	25-Jan-23																								
	SOH259350	Checking integrity of existing plumbing, water supply and ancillaries		12	0%	03-Oct-22	17-Oct-22																								
	SOH259340	Rehab and refurbish existing water supply and sanitary lines		12	0%	08-Oct-22	22-Oct-22																								
	SOH259360	Install water supply fixtures		6	0%	11-Jan-23	18-Jan-23																								
	SOH259370	Install sanitary fixtures		6	0%	18-Jan-23	25-Jan-23																								
	ELECTRICAL			90		01-Oct-22	13-Jan-23																								
	SOH259380	Checking integrity and testing existing cables and sockets		12	0%	01-Oct-22	15-Oct-22																								
	SOH259420	Rehab and refurbish conduits, cables and sockets		12	0%	18-Nov-22	02-Dec-22																								
	SOH259390	Install new TP& LVDB Panels		12	0%	25-Nov-22	09-Dec-22																								
	SOH259400	Install new cables and trays		12	0%	05-Dec-22	19-Dec-22																								
	SOH259410	Install wall sockets, switches and lighting fixtures		6	0%	07-Jan-23	13-Jan-23																								
	FIRE FIGHTING			100		08-Oct-22	02-Feb-23																								
	SOH259440	Checking integrity of Fire fighting pipe lines		12	0%	08-Oct-22	22-Oct-22																								
	SOH259430	Rehab and refurbish existing fire fighting pipes and Sprinklers		12	0%	12-Jan-23	26-Jan-23																								
	SOH259450	Install Fire Cabinets and ancillaries		12	0%	19-Jan-23	02-Feb-23																								
	AIR CONDITIONING			82		08-Oct-22	11-Jan-23																								
	SOH259460	Checking integrity of existing A/C, condensate drain pipes and ancillaries		12	0%	08-Oct-22	22-Oct-22																								
	SOH259480	Rehab existing A/C mechanical embedment and pipes		12	0%	15-Oct-22	29-Oct-22																								
	SOH259470	Install A/C outdoor-indoor units		6	0%	29-Dec-22	05-Jan-23																								
	SOH259490	Install Ventilation fixtures		6	0%	05-Jan-23	11-Jan-23																								
	FIRST FLOOR LEVEL SECTION 1 REFURBISHMENT				223		27-Jun-22	14-Mar-23																							
	DEMOLITION & ALTERATION WORKS				22		27-Jun-22	20-Jul-22																							
	WALLS & PARTITIONS ALTERATIONS				10		27-Jun-22	07-Jul-22																							
	SOH241530	Demolish and Removal of Existing Walls		6	0%	27-Jun-22	04-Jul-22																								
	SOH241520	Demolish of Existing Internal Partitions		6	0%	30-Jun-22	07-Jul-22																								
	WINDOWS & DOORS ALTERATIONS				6		05-Jul-22	11-Jul-22																							
	SOH241600	Careful Removal of Existing Windows		6	0%	05-Jul-22	11-Jul-22																								
	SOH241610	Careful Removal of Existing Doors		6	0%	05-Jul-22	11-Jul-22																								
	SUSPENDED CEILING ALTERATIONS				6		07-Jul-22	14-Jul-22																							
	SOH241540	Removal of Existing suspended ceilings		6	0%	07-Jul-22	14-Jul-22																								
	FLOOR ALTERATIONS				7		07-Jul-22	14-Jul-22																							
	SOH241640	Stripping of Existing Floor Tiles		6	0%	07-Jul-22	14-Jul-22																								
	SOH241650	Removal of floor tiles at Stairs		6	0%	08-Jul-22	14-Jul-22																								
	PAINTING				6		07-Jul-22	14-Jul-22																							
	SOH241550	Scraping of Internal Painting works		6	0%	07-Jul-22	14-Jul-22																								
	METALWORKS				6		11-Jul-22	18-Jul-22																							
	SOH241560	Careful removal of Existing handrails and ironmongeries		6	0%	11-Jul-22	18-Jul-22																								
	AIRCONDITION ALTERATION				6		14-Jul-22	20-Jul-22																							
	SOH241570	Careful Removal of Existing A/C units		6	0%	14-Jul-22	20-Jul-22																								
	SOH241580	Careful Removal of Existing A/C pipes and peripherals		6	0%	14-Jul-22	20-Jul-22																								
MECHANICAL ALTERATION				6		14-Jul-22	20-Jul-22																								
SOH241590	Careful Removal of Existing Sanitary wares		6	0%	14-Jul-22	20-Jul-22																									
ELECTRICAL ALTERATIONS				6		14-Jul-22	20-Jul-22																								
SOH241620	Careful Removal of Existing Electrical DBs & Panels		6	0%	14-Jul-22	20-Jul-22																									
SOH241630	Careful Removal of Existing Electrical Cables and peripherals		6	0%	14-Jul-22	20-Jul-22																									
MASONRY & INTERNAL PARTITION WORKS				68		15-Oct-22	05-Jan-23																								

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022				2022												2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
1	SOH241660	Blockworks and Internal Partitions	21	0%	15-Oct-22	08-Nov-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

Activity ID		Activity Name		Original Duration	Activity % Complete	Start	Finish	2022												2023																		
								ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug							
	SOH242100	Removal of floor tiles at Stairs		6	0%	22-Jul-22	29-Jul-22													Removal of floor tiles at Stairs																		
	PAINTING		6		21-Jul-22	28-Jul-22														PAINTING																		
	SOH242000	Scraping of Internal Painting works		6	0%	21-Jul-22	28-Jul-22													Scraping of Internal Painting works																		
	METALWORKS		6		25-Jul-22	01-Aug-22														METALWORKS																		
	SOH242010	Careful removal of Existing handrails and ironmongeries		6	0%	25-Jul-22	01-Aug-22														Careful removal of Existing handrails and ironmongeries																	
	AIRCONDITION ALTERATION		8		21-Jul-22	30-Jul-22															AIRCONDITION ALTERATION																	
	SOH242020	Careful Removal of Existing A/C units		6	0%	21-Jul-22	28-Jul-22														Careful Removal of Existing A/C units																	
	SOH242030	Careful Removal of Existing A/C pipes and peripherals		6	0%	25-Jul-22	30-Jul-22														Careful Removal of Existing A/C pipes and peripherals																	
	MECHANICAL ALTERATION		6		25-Jul-22	30-Jul-22															MECHANICAL ALTERATION																	
	SOH242040	Careful Removal of Existing Sanitary wares		6	0%	25-Jul-22	30-Jul-22														Careful Removal of Existing Sanitary wares																	
	ELECTRICAL ALTERATIONS		6		27-Jul-22	03-Aug-22															ELECTRICAL ALTERATIONS																	
	SOH242070	Careful Removal of Existing Electrical DBs & Panels		6	0%	27-Jul-22	03-Aug-22														Careful Removal of Existing Electrical DBs & Panels																	
	SOH242080	Careful Removal of Existing Electrical Cables and peripherals		6	0%	27-Jul-22	03-Aug-22														Careful Removal of Existing Electrical Cables and peripherals																	
	MASONRY & INTERNAL PARTITION WORKS				68		15-Nov-22	03-Feb-23													MASONRY & INTERNAL PARTITION WORKS																	
	SOH242110	Blockworks and Internal Partitions		21	0%	15-Nov-22	08-Dec-22															Blockworks and Internal Partitions																
	SOH242120	Internal Plaster and related works		16	0%	05-Jan-23	24-Jan-23															Internal Plaster and related works																
	SOH242130	External Plaster and related works		16	0%	17-Jan-23	03-Feb-23															External Plaster and related works																
	THERMAL & MOISTURE (Waterproofing)				6		08-Dec-22	15-Dec-22														THERMAL & MOISTURE (Waterproofing)																
	SOH242140	Cement, Sand & Waterproofing		6	0%	08-Dec-22	15-Dec-22															Cement, Sand & Waterproofing																
	METAL WORKS				16		24-Mar-23	11-Apr-23														METAL WORKS																
	SOH242150	Stairs ballustrades and Handrailing		16	0%	24-Mar-23	11-Apr-23															Stairs ballustrades and Handrailing																
	DOORS & WINDOWS				89		08-Dec-22	22-Mar-23														DOORS & WINDOWS																
	SOH242170	Door Subframe Install		6	0%	08-Dec-22	15-Dec-22															Door Subframe Install																
	SOH242160	Steel & Wood Doors & related works including ironmongery		4	0%	17-Mar-23	22-Mar-23															Steel & Wood Doors & related works including ironmongery																
	SOH242180	Aluminum Windows & related works		4	0%	17-Mar-23	22-Mar-23															Aluminum Windows & related works																
	FLOOR & WALLS TILINGS				20		09-Mar-23	01-Apr-23														FLOOR & WALLS TILINGS																
	Floor Tiling		14		09-Mar-23	24-Mar-23																Floor Tiling																
	SOH242190	Ceramic Floor Tiling works		14	0%	09-Mar-23	24-Mar-23															Ceramic Floor Tiling works																
	Wall Tiling		14		17-Mar-23	01-Apr-23																Wall Tiling																
	SOH242200	Ceramic Wall Tiling works		14	0%	17-Mar-23	01-Apr-23															Ceramic Wall Tiling works																
	SUSPENDED CEILING				14		02-Mar-23	17-Mar-23														SUSPENDED CEILING																
	SOH242210	Suspended ceilings		14	0%	02-Mar-23	17-Mar-23															Suspended ceilings																
	FITTING & FIXTURES				21		02-Mar-23	25-Mar-23														FITTING & FIXTURES																
	SOH242220	Furnishing, Vanity & Closets		6	0%	02-Mar-23	09-Mar-23															Furnishing, Vanity & Closets																
	SOH242230	Counter top & cabinets		6	0%	20-Mar-23	25-Mar-23															Counter top & cabinets																
	PAINTING				64		04-Feb-23	17-Apr-23														PAINTING																
	SOH242240	Wall screeding & primer painting		6	0%	04-Feb-23	10-Feb-23															Wall screeding & primer painting																
	SOH242250	Wall final painting		5	0%	12-Apr-23	17-Apr-23															Wall final painting																
	MECHANICAL				102		01-Dec-22	30-Mar-23														MECHANICAL																
	SOH242270	Checking integrity of existing plumbing, water supply and ancillaries		12	0%	01-Dec-22	15-Dec-22															Checking integrity of existing plumbing, water supply and ancillaries																
	SOH242260	Rehab and refurbish existing water supply and sanitary lines		12	0%	08-Dec-22	22-Dec-22															Rehab and refurbish existing water supply and sanitary lines																
	SOH242280	Install water supply fixtures		6	0%	16-Mar-23	23-Mar-23															Install water supply fixtures																
	SOH242290	Install sanitary fixtures		6	0%	23-Mar-23	30-Mar-23															Install sanitary fixtures																
	ELECTRICAL				93		01-Dec-22	20-Mar-23														ELECTRICAL																
	SOH242300	Checking integrity and testing existing cables and sockets		12	0%	01-Dec-22	15-Dec-22															Checking integrity and testing existing cables and sockets																
SOH242340	Rehab and refurbish conduits, cables and sockets		12	0%	24-Jan-23	07-Feb-23															Rehab and refurbish conduits, cables and sockets																	
SOH242310	Install new TP& LVDB Panels		12	0%	31-Jan-23	14-Feb-23															Install new TP& LVDB Panels																	
SOH242320	Install new cables and trays		12	0%	09-Feb-23	23-Feb-23															Install new cables and trays																	
SOH242330	Install wall sockets, switches and lighting fixtures		6	0%	13-Mar-23	20-Mar-23															Install wall sockets, switches and lighting fixtures																	
FIRE FIGHTING				103		08-Dec-22	07-Apr-23														FIRE FIGHTING																	
SOH242400	Checking integrity of Fire fighting pipe lines		12	0%	08-Dec-22	22-Dec-22															Checking integrity of Fire fighting pipe lines																	
SOH242390	Rehab and refurbish existing fire fighting pipes and sprinklers		12	0%	17-Mar-23	31-Mar-23															Rehab and refurbish existing fire fighting pipes and sprinklers																	
SOH242410	Install Fire Cabinets and ancillaries		12	0%	24-Mar-23	07-Apr-23															Install Fire Cabinets and ancillaries																	
AIR CONDITIONING				85		08-Dec-22	16-Mar-23														AIR CONDITIONING																	
SOH242350	Checking integrity of existing A/C, condensate drain pipes and ancillaries		12	0%	08-Dec-22	22-Dec-22															Checking integrity of existing A/C, condensate drain pipes and ancillaries																	
SOH242370	Rehab existing A/C mechanical embedment and pipes		12	0%	15-Dec-22	29-Dec-22															Rehab existing A/C mechanical embedment and pipes																	

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022				2022												2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
SOH242360	Install A/C outdoor-indoor units	6	0%	06-Mar-23	13-Mar-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2022												2023											
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
SOH259820	Install sanitary fixtures	6	0%	27-Apr-23	04-May-23																								
ELECTRICAL		92		05-Jan-23	22-Apr-23																								
SOH259830	Checking integrity and testing existing cables and sockets	12	0%	05-Jan-23	19-Jan-23																								
SOH259870	Rehab and refurbish conduits, cables and sockets	12	0%	28-Feb-23	13-Mar-23																								
SOH259840	Install new TP& LVDB Panels	12	0%	07-Mar-23	20-Mar-23																								
SOH259850	Install new cables and trays	12	0%	16-Mar-23	29-Mar-23																								
SOH259860	Install wall sockets, switches and lighting fixtures	6	0%	15-Apr-23	22-Apr-23																								
FIRE FIGHTING		102		12-Jan-23	11-May-23																								
SOH259890	Checking integrity of Fire fighting pipe lines	12	0%	12-Jan-23	26-Jan-23																								
SOH259880	Rehab and refurbish existing fire fighting pipes and sprinklers	12	0%	20-Apr-23	04-May-23																								
SOH259900	Install Fire Cabinets and ancillaries	12	0%	27-Apr-23	11-May-23																								
AIR CONDITIONING		84		12-Jan-23	20-Apr-23																								
SOH259910	Checking integrity of existing A/C, condensate drain pipes and ancillaries	12	0%	12-Jan-23	26-Jan-23																								
SOH259930	Rehab existing A/C mechanical embedment and pipes	12	0%	19-Jan-23	02-Feb-23																								
SOH259920	Install A/C outdoor-indoor units	6	0%	10-Apr-23	15-Apr-23																								
SOH259940	Install Ventilation fixtures	6	0%	13-Apr-23	20-Apr-23																								
ROOF TOP LEVEL SECTION 1 REFURBISHMENT		73		09-Aug-22	02-Nov-22																								
CONCRETING WORK		36		09-Aug-22	20-Sep-22																								
SOH253240	Refurbish Parapet Wall	14	0%	09-Aug-22	25-Aug-22																								
SOH253250	Refurbish Floor Screeding & Built-up waterproofing	15	0%	19-Aug-22	06-Sep-22																								
SOH253260	Concrete Floor Finishing	16	0%	01-Sep-22	20-Sep-22																								
LIFT WALL		14		20-Sep-22	05-Oct-22																								
SOH256750	Rehab Existing Lift Wall Structure at Rooftop	14	0%	20-Sep-22	05-Oct-22																								
LIFTING EQUIPMENT		24		06-Oct-22	02-Nov-22																								
SOH256530	Check Mechanical and electrical integrity of Lifting Equipment	12	0%	06-Oct-22	19-Oct-22																								
SOH256540	Install New Elevator	12	0%	20-Oct-22	02-Nov-22																								
METALWORKS		21		20-Sep-22	14-Oct-22																								
SOH255040	Install fire escape ladders	21	0%	20-Sep-22	14-Oct-22																								
ROOF TOP LEVEL SECTION 2 REFURBISHMENT		73		20-Sep-22	14-Dec-22																								
CONCRETING WORK		36		20-Sep-22	01-Nov-22																								
SOH256770	Refurbish Parapet Wall	14	0%	20-Sep-22	06-Oct-22																								
SOH256780	Refurbish Floor Screeding & Built-up waterproofing	15	0%	30-Sep-22	18-Oct-22																								
SOH256790	Concrete Floor Finishing	16	0%	13-Oct-22	01-Nov-22																								
LIFT WALL		14		01-Nov-22	16-Nov-22																								
SOH256800	Rehab Existing Lift Wall Structure at Rooftop	14	0%	01-Nov-22	16-Nov-22																								
LIFTING EQUIPMENT		24		17-Nov-22	14-Dec-22																								
SOH256810	Check Mechanical and electrical integrity of Lifting Equipment	12	0%	17-Nov-22	30-Nov-22																								
SOH256820	Install New Lifting Equipment	12	0%	01-Dec-22	14-Dec-22																								
METALWORKS		21		01-Nov-22	25-Nov-22																								
SOH256760	Install fire escape ladders	21	0%	01-Nov-22	25-Nov-22																								
ROOF TOP LEVEL SECTION 3 REFURBISHMENT		78		01-Nov-22	31-Jan-23																								
CONCRETING WORK		36		01-Nov-22	13-Dec-22																								
SOH259960	Refurbish Parapet Wall	14	0%	01-Nov-22	17-Nov-22																								
SOH259970	Refurbish Floor Screeding & Built-up waterproofing	15	0%	11-Nov-22	29-Nov-22																								
SOH259980	Concrete Floor Finishing	16	0%	24-Nov-22	13-Dec-22																								
LIFT WALL		14		13-Dec-22	03-Jan-23																								
SOH259990	Rehab Existing Lift Wall Structure at Rooftop	14	0%	13-Dec-22	03-Jan-23																								
LIFTING EQUIPMENT		24		03-Jan-23	31-Jan-23																								
SOH260000	Check Mechanical and electrical integrity of Lifting Equipment	12	0%	03-Jan-23	17-Jan-23																								
SOH260010	Install New Elevator	12	0%	17-Jan-23	31-Jan-23																								
METALWORKS		21		13-Dec-22	06-Jan-23																								
SOH259950	Install fire escape ladders	21	0%	13-Dec-22	06-Jan-23																								
EXTERNAL WORKS & ROADWAYS		123		12-Aug-22	03-Jan-23																								
PERIMETER FENCE, WALKWAY & PAVED AREA		111		12-Aug-22	15-Dec-22																								
EXCAVATION & EARTHWORKS		21		12-Aug-22	05-Sep-22																								

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish					2022												2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
						ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
SOH234400	Site clearing works, detail backfilling and compaction	21	0%	12-Aug-22	05-Sep-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		