

VENDORS' EQUIPMENT INSTALLATION SCHEDULE

11/02/2023

	REED PRICEMAN SCHEDULE - OFFICE FURNITURE (LOT 2) -PHASE 1 (01/03/2023 - 20/07/2023) - 101 days			
	Task Name	Duration (Days)	Start	Finish
1	Local material acquisition	10	01 March 2023	15 March 2023
2	Manufacturing works	50	15 March 2023	24 May 2023
3	Packaging, transportation to delivery section	2	24 May 2023	26 May 2023
4	Site mobilization (Goods)	2	26 May 2023	30 May 2023
5	Site distribution + installation works	34	30 May 2023	15 July 2023
6	Handover of project	3	17 July 2023	20 July 2023
7	Work acceptance	2	17 July 2023	19 July 2023
8	Demobilization	1	19 July 2023	20 July 2023
	BLUEHUB SCHEDULE - IT & AUDIO VISUAL (07/02/2023 - 05/07/2023) - 107 days			
	Task Name	Duration (Days)	Start	Finish
1	Preliminary	14	07-02-2023	24-02-2023
2	PROCUREMENT			
3	Order placement with OEM	7	25-02-2023	06-03-2023
4	Order processing by OEM	10	07-03-2023	20-03-2023
5	Shipping of order	35	20-03-2023	05-05-2023
6	Customs clearing	14	08-05-2023	25-05-2023
7	Delivery	7	26-05-2023	05-06-2023
8	INSTALLATION			
9	Installation of computers	14	06-06-2023	07-02-2023
10	Installation of projector	1	23-06-2023	23-06-2023
11	Installation of printers	4	21-06-2023	26-06-2023
12	Installation of server unit	7	26-06-2023	04-07-2023
13	Installation of Uninterrupted power	1	04-07-2023	04-07-2023
14	Commissioning and handover	1	05-07-2023	05-07-2023
	SABTRAK SCHEDULE - NON MEDICAL EQUIPMENT			
1	Equipment purchase and delivery will take at least 21 days after mobilization			
	SUPREME MEDITECH - MEDICAL EQUIPMENT			
1	Piping installation will commence 3 months after mobilization			
	Completion of piping installation should take about 2 months			
2	Delivery of Bedhead sets, and medical gas stations will take 6 months after mobilization.			
	Installation of Bedhead sets, and medical gas stations will take 6 weeks.			

	SUDABELT - MEDICAL EQUIPMENT			
1	Order Issuance and Acceptance	83	07/11/22	01/03/23
1.1	Issuance of final equipment order list for Phas1	1	03/02/23	03/02/23
1.2	Submission of Final Financial Quotation for Phase1	1	06/02/23	06/02/23
1.3	Payment of mobilization Sum	83	07/11/22	01/03/23
2	Site Preparation	152	01/11/22	31/05/23
2.1	Completion of OPD Building	152	01/11/22	31/05/23
2.2	Completion of IVF and Laboratory Rooms	163	01/11/22	15/06/23
2.3	Completion of Radiology/ remaining IPD	195	01/11/22	31/07/23
2.4	Site ready and confirmed for delivery and installation	6	29/05/23	05/06/23
3	Procurement Schedule	108	03/04/23	30/08/23
3.1	Procurement for Lot 1 Medical Items	31	02/03/23	13/04/23
3.2	Procurement for Lot 5, IVF and Laboratory Items	31	02/03/23	13/04/23
3.3	Procurement for Lot 2, Radiology Items	88	02/03/23	03/07/23
4	Equipment Delivery	87	01/06/23	29/09/23
4.1	Delivery of Items in Lot 1	21	14/04/23	12/05/23
4.2	Delivery of Items in Lot 5, IVF and Laboratory	15	14/04/23	04/05/23
4.3	Phased Delivery of Radiology Items	22	04/07/23	02/08/23
4.4	Delivery of other Radiology items	44	04/07/23	01/09/23
5	Installation of Equipment	21	03/07/23	31/07/23
5.1	Installation of OPD Equipment	20	15/05/23	09/06/23
5.2	Installation of IPD Equipment (Phase 1)	20	03/08/23	30/08/23
5.3	Installation of Laboratory Equipment	20	05/05/23	01/06/23
5.4	Installation of IPD Equipment (Phase 2)	22	02/10/23	31/10/23
6	Application Training	20	04/09/23	29/09/23
6.1	Training of Users on OPD Equipment installed	20	31/07/23	25/08/23
6.2	Laboratory End Users Training	20	31/07/23	25/08/23
6.3	IPD Equipment End Users Training	20	31/07/23	25/08/23
6.4	IPD Phase 2 Training	19	01/11/23	27/11/23
7	Project Closure	5	27/11/23	01/12/23
7.1	Final Review of Work Scope and Delivery	5	02/10/23	06/10/23
7.2	Acceptance Certificate Sign-off	2	28/11/23	29/11/23
7.3	Close out meeting	2	04/12/23	05/12/23